

**McCormick Dorms
UVA Hot Water Loop.
564' LF.
5 days
4 Liners**

Metcalfe House
2216

Bonnycastle House
2218

Bonnycastle House
2218

Notes:

- Drawing does not show the return loop. Assume double the amount of LF.
- Assume 8 excavation pits.
- Install 4 - 6"x 4.5mm liners totaling 564 linear feet.
- Install 8 internal joint seals on each end of liner.
- Using Rhino 1310 LT Blue Epoxy Resin.
- Using Rhino 3138 High Temp (240 degree) Yellow Dye B 4:1 Mix.
- Steam cure using dual end access using high temp cal tube with relief port.

141.81 ft

138.74 ft

Dabney House
2219

Kent House
2220

DRIVE

Excavation Pits

Excavation Pits
Excavation Pits

Excavation Pits

A

B

A

B

